Anticipated Timelines for Charles County - NPDES Projects

As of: 04/02/12

Community / Action	Jun-11	Jul-11	Jul-11	Aug-11	Sep-11	Oct-11	Nov-11	Dec-11	Jan-12	Feb-12	Mar-12	Apr-12	May-12	Jun-12	Jul-12	Aug-12	Sep-12	Oct-12	Nov-12	Dec-12	Jan-13	Feb-13	Mar-13	Apr-13	May-13	Jun-13	Jul-13
Fox Run (stream restoration):																											
Charles County	NTP	Survey/Soils/Wetlands/Forest Stand/Prelim Designs & Evaluation of Alternatives					60% sub	County Review/comment		VDI addresses comments		90% sub	County Review/ comment	VDI addresses comments		95% sub	County Review/ comment	Final Sub / Rev / App	100% sub w/ CD's								
Charles County Soil Conservation District							60% sub	SCD Review/comment		VDI addresses comments		90% sub	SCD Review/ comment	VDI address comments	Final Sub	SCD Rev /Approval											
Charles County - ROW / Plats							60% sub	ROW Review/comment		VDI addresses comments		90% sub	ROW Review/ comment	VDI Prepares Plats	Submit Plats	ROW Approval / Esm't Acquisition											
Ryon Woods (two dry swales, inlet / pipe maintenance):																											
Charles County	NTP	Survey/Soils/Wetlands/Forest Stand/Prelim Designs & Evaluation of Alternatives				60% sub	County Review/comment		VDI address comment	90% sub	County Review / Comment	VDI address comments	95% sub	County Review / Comment	Final Sub / Rev / App	100% sub w/ CD's											
Charles County Soil Conservation District						60% sub	SCD Review/comment		VDI address comments	90% sub	SCD Review/comment		VDI address comments	100% sub	SCD Rev /Approval												
Charles County - ROW / Plats						60% sub	ROW Review/comment		VDI address comment	90% sub	ROW Review / comment	VDI preps plats per plans	Plats submitted	ROW Approval / Esm't Acquisition													
Lancaster (stream restoration):																											
Charles County	NTP	Survey/Soils/ Wetlands/Forest Stand/Prelim Designs		On Hold - pending MDE / USACE input on projects in stream valleys			Prelim Designs	60% sub	County Review/comment		VDI addresses comments / and awaits comments from Fox Run which is very similar facility				90% sub	County Review/ comment	VDI address comments	95% sub	County Review/ comment	Final Sub / Rev / App	100% sub w/ CD's						
Charles County Soil Conservation District								60% sub	SCD Review/comment		VDI addresses comments / and awaits comments from Fox Run which is very similar facility				90% sub	SCD Review/ comment	VDI address comments	Final Sub	SCD Final Rev / App								
Charles County - ROW / Plats								60% sub	ROW Review/comment		VDI addresses comments / and awaits comments from Fox Run which is very similar facility				90% sub	ROW Review/ comment	VDI Prepares Plats	Submit Plats	ROW Approval / Esm't Acquisition								
White Plains (regional water quality / gravel wetland):																											
Charles County	On hold - pending MDE/USACE input & Contract Modifications									NTP	Survey/Soils/Wetlands/Forest Stand/Prelim Designs			60% sub	County Review/ comment	VDI address comments	90% sub	County Review/ comment	VDI address comments	95% sub	County Review/ comment	Final Sub / Rev / App	100% sub w/ CD's				
Charles County Soil Conservation District														60% sub	SCD Review/ comment	VDI address comments	90% sub	SCD Review/ comment	VDI address comments	Final Submissio n	Final Sub / SCD Approval						
Charles County - ROW / Plats														60% sub	ROW Review/ comment	VDI address comments	90% sub	ROW Review/ comment	VDI prepares plats	ROW Approval / Esm't Acquisition							
MD Dept of the Environment												Wetland Delineation		Prepare Permit App	Permit Submissio n	MDE / USACE Review	VDI address comments	100% sub	Final MDE / USACE Review / Permit issuance							
Temi Drive (Investigative Study of Open Space Area)																											
Preliminary Design											NTP	Survey/Wetlands/ Forest Stand/ Prelim Designs		Review Prelim Designs													
Anticipated Final Design & Approval Schedule															Engineering Design		County Review/ comment	VDI address comments	90% sub	County Review/ comment	VDI address comments	95% sub	County Review/ comment	Final Sub / Rev / App	100% sub w/ CD's		
Acton - Hamilton / Regional Facility																											
Preliminary Design	NTP	Survey/Wetlands/ Forest Stand/ Prelim Designs				Review Prelim Designs																					
Final Design & Approval										NTP	Surveys / Wetlands / Soils / Engineering Design				60% sub	County Review/ comment	VDI address comments	90% sub	County Review/ comment	VDI address comments	95% sub	County Review/ comment	Final Sub / Rev / App	100% sub w/ CD's		
MDE / USACE Permit Approval													Prepare Permit Application		1st sub to MDE/ USACE	MDE / USACE Review/ comment	VDI address comments	2nd sub to MDE/ USACE	MDE/ USACE Review/ comment		VDI address comments	Final Sub / Rev / App				
Charles County - ROW / Plats															60% sub	ROW Review / Comment	VDI Prepares Plats	Plat Submittal	ROW Review / Comment	ROW Approval / Esm't Acquisition							